



Annex A

Sampling Schedule

			2009							2010							2011							
Baseline Water Quality Monitoring			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Near Field	ESC-WNAA	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																				
	ESC-WNAB		*	*																				
	ESC-WNAC		*	*																				
	ESC-WNAD		*	*																				
	ESC-WNBA		*	*																				
	ESC-WNBB		*	*																				
	ESC-WNBC		*	*																				
ESC-WNBD	*	*																						
Mid Field	ESC-WMB	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																				
	ESC-WMA		*	*																				
Far Field	ESC-WFA	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																				
	ESC-WFB		*	*																				
	MW1		*	*																				
Reference Stations	NM1	To be surveyed 24 times (3 days per week during mid-flood and mid-ebb tide of each day) in the month prior to commencement of marine works	*	*																				
	NM2		*	*																				
	NM3		*	*																				
	NM5		*	*																				
	NM6		*	*																				
Water Column Profiling			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Plume Stations	Upstream			2	2	2	2	2	2	2														
	Downstream			2	2	2	2	2	2	2														
Water Quality Impact Monitoring for Dredging			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Downcurrent Impact Stations	1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	2			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	3			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	4			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	5			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Upcurrent Stations	1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	2			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	MW1			*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	

 Sampling completed
 Sampling to be completed