

**Environmental Monitoring and Audit  
 for Contaminated Mud Pits to the  
 South of The Brothers and at East  
 Sha Chau (2012-2017) – Investigation  
 Agreement No. CE 23/2012(EP)**

**15<sup>th</sup> Monthly Progress Report for Contaminated  
 Mud Pits to the South of The Brothers and at  
 East Sha Chau – November 2013**

Revision 0

2 January 2014

**Environmental Resources Management**  
 16/F, DCH Commercial Centre  
 25 Westlands Road  
 Quarry Bay, Hong Kong  
 Telephone (852) 2271 3000  
 Facsimile (852) 2723 5660  
[www.erm.com](http://www.erm.com)



# Environmental Monitoring and Audit for Contaminated Mud Pits to the South of The Brothers and at East Sha Chau (2012-2017) – Investigation

## 15<sup>th</sup> Monthly Progress Report for Contaminated Mud Pits to the South of The Brothers and at East Sha Chau – November 2013

### Revision 0

### Environmental Resources Management

16/F  
 DCH Commercial Centre  
 25 Westlands Road  
 Quarry Bay  
 Hong Kong  
 Telephone: (852) 2271 3000  
 Facsimile: (852) 2723 5660  
 E-mail: post.hk@erm.com  
 http://www.erm.com

**Document Code: 0175086 Monthly Nov\_v0.doc**

Client: Civil Engineering and Development Department (CEDD)		Project No: 0175086			
Summary:  This document presents the 14 <sup>th</sup> monthly progress report for Contaminated Mud Pits at the South of The Brothers and at East Sha Chau.		Date: 2 January 2014			
		Approved by:   Craig A. Reid Partner			
v0	15 <sup>th</sup> Monthly Progress Report for CMP V and SB CMPs	YL	JT	CAR	2/1/14
Revision	Description	By	Checked	Approved	Date
<p>This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.</p> <p>We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.</p> <p>This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.</p>		Distribution <input type="checkbox"/> Internal <input checked="" type="checkbox"/> Public <input type="checkbox"/> Confidential			



**Dredging, Management and Capping of Contaminated Sediment Disposal  
Facility to the South of The Brothers**

**Environmental Certification Sheet  
EP-427/2011/A**

**Reference Document/Plan**

Document/ <del>Plan</del> to be Certified/ Verified:	15 <sup>th</sup> Monthly Progress Report for Contaminated Mud Pits to the South of The Brothers and at East Sha Chau - November 2013
Date of Report:	2 January 2014
Date prepared by ET:	2 January 2014
Date received by IA:	2 January 2014


**Reference EP Condition**

Environmental Permit Condition:	Condition No.: 4.4
4 hard copies and 1 electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be certified by the ET Leader and verified by the Independent Auditor. Additional copies of the submission shall be provided to the Director upon request by the Director.	

**ET Certification**

I hereby certify that the above referenced document/ <del>plan</del> complies with the above referenced condition of EP-427/2011/A	
Craig A. Reid, Environmental Team Leader:	 Date: 2/1/2014

**IA Verification**

I hereby verify that the above referenced document/ <del>plan</del> complies with the above referenced condition of EP-427/2011/A	
Dr Wang Wen Xiong, Independent Auditor:	 Date: 2/1/2014

## CONTENTS

1.1	BACKGROUND	1
1.2	REPORTING PERIOD	2
1.3	DETAILS OF SAMPLING AND LABORATORY TESTING ACTIVITIES	2
1.4	DETAILS OF OUTSTANDING SAMPLING AND/OR ANALYSIS	3
1.5	BRIEF DISCUSSION OF THE MONITORING RESULTS FOR CMP V	3
1.6	BRIEF DISCUSSION OF THE MONITORING RESULTS FOR SB CMPS	4
1.7	ACTIVITIES SCHEDULED FOR THE NEXT MONTH	8
1.8	STUDY PROGRAMME	8

## ANNEXES

<i>Annex A</i>	<i>Sampling Schedule</i>
<i>Annex B</i>	<i>Graphs of Monitoring Results</i>
<i>Annex C</i>	<i>Results of Impact Monitoring during Dredging Operations of CMP 2 in October and November 2013</i>
<i>Annex D</i>	<i>Dredging Record for CMP 2 in November 2013</i>
<i>Annex E</i>	<i>Study Programme</i>

**Agreement No. CE 23/2012 (EP)**  
**Environmental Monitoring and Audit**  
**for Contaminated Mud Pits to the South of The Brothers and at East Sha**  
**Chau (2012-2017) - Investigation**

**15<sup>TH</sup> MONTHLY PROGRESS REPORT FOR NOVEMBER 2013**

**1.1 BACKGROUND**

1.1.1 Since early 1990s, contaminated sediment <sup>(1)</sup> arising from various construction works (e.g. dredging and reclamation projects) in Hong Kong has been disposed of at a series of seabed pits at East of Sha Chau (ESC). In late 2008, a review indicated that the existing and planned facilities at ESC would not be able to meet the disposal demand after 2012. In order to meet this demand, the Hong Kong Special Administrative Region Government (HKSARG) decided to implement a new contained aquatic disposal (CAD) <sup>(2)</sup> facility at the South of The Brothers (SB CMPs) which had been under consideration for a number of years.

1.1.2 The environmental acceptability of the construction and operation of the Project had been confirmed by findings of the associated Environmental Impact Assessment (EIA) study completed in 2005 under *Agreement No. CE 12/2002(EP)* <sup>(3)</sup>. The Director of Environmental Protection (DEP) approved this EIA report under the *Environmental Impact Assessment Ordinance (Cap. 499) (EIAO)* in September 2005 (*EIA Register No.: AEIAR-089/2005*).

1.1.3 In accordance with the EIA recommendation, prior to commencement of construction works for the SB CMPs, the Civil Engineering and Development Department (CEDD) undertook a detailed review and update of the EIA findings for the SB site <sup>(4)</sup>. Findings of the EIA review undertaken in 2009/2010 confirmed that the construction and operation of the SB site had been predicted to be environmentally acceptable.

(1) According to the Management Framework of Dredged/ Excavated Sediment of ETWB TC(W) No. 34/2002, contaminated sediment in general shall mean those sediment requiring Type 2 – Confined Marine Disposal as determined according to this TC(W).

(2) CAD options may involve use of excavated borrow pits, or may involve purpose-built excavated pits. CAD sites are those which involve filling a seabed pit with contaminated mud and capping it with uncontaminated material such that the original seabed level is restored and the contaminated material is isolated from the surrounding marine environment.

(3) Detailed Site Selection Study for a Proposed Contaminated Mud Disposal Facility within the Airport East/ East of Sha Chau Area (*Agreement No. CE 12/2002(EP)*)

(4) Under the CEDD study *Contaminated Sediment Disposal Facility to the South of The Brothers (Agreement No. FM 2/2009)*

1.1.4 *Environmental Permits (EPs) (EP-312/2008/A and EP-427/2011A)* were issued by the Environmental Protection Department (EPD) to the CEDD, the Permit Holder, on 28 November 2008 for East of Sha Chau (ESC) CMP V and on 23 December 2011 for SB CMPs, respectively. Under the requirements of the *EPs*, an Environmental Monitoring and Audit (EM&A) programme as set out in the EM&A Manuals <sup>(1)</sup> <sup>(2)</sup> is required to be implemented for the CMPs.

1.1.5 The present EM&A programme undertaken under *Agreement No. CE 23/2012 (EP)* covers the dredging, disposal and capping operations of the SB CMPs as well as CMPs at East of Sha Chau (ESC). In November 2013, the following works were being undertaken at the CMPs:

- Capping was being undertaken at CMP IVc and CMP Va;
- Disposal of contaminated mud was taking place at SB CMP 1; and
- Dredging operations were taking place at SB CMP 2.

## 1.2 **REPORTING PERIOD**

1.2.1 This Monthly Progress Report covers the EM&A activities for the reporting month of November 2013.

## 1.3 **DETAILS OF SAMPLING AND LABORATORY TESTING ACTIVITIES**

1.3.1 No monitoring activities were undertaken for CMP V in the monitoring month of November 2013.

1.3.2 The following monitoring activities have been undertaken for SB CMPs in November 2013 in accordance with the EM&A Manual:

- *Impact Water Quality Monitoring during Dredging Operations* was undertaken for CMP 2 three times per week on 1, 5, 7, 9, 11, 13, 15, 18, 20, 22, 25, 27 and 29 November 2013;
- *Routine Water Quality Monitoring* was conducted for CMP 1 three times per week on 2, 5, 7, 9, 12, 14, 16, 19, 21, 23, 26, 28 and 30 November 2013;
- *Water Column Profiling* was undertaken for CMP 1 on 7 November 2013; and,
- *Pit Specific Sediment Chemistry* was conducted for CMP 1 on 12 November 2013.

(1) ERM (2012) Environmental Monitoring and Audit (EM&A) Manual. Final First Review. Environmental Monitoring and Audit for Contaminated Mud Pits to the South of the Brothers and at East Sha Chau (2012-2017) - Investigation. Agreement No. CE 23/2012(EP). Submitted to EPD in November 2012.

(2) ERM (2010) Environmental Monitoring and Audit (EM&A) Manual. Final Second Review. Environmental Monitoring and Audit for Contaminated Mud Pit at Sha Chau (2009-2013) - Investigation. Agreement No. CE 4/2009(EP). Submitted to EPD in November 2010.

#### 1.4 **DETAILS OF OUTSTANDING SAMPLING AND/OR ANALYSIS**

1.4.1 No outstanding sampling remained for November 2013. The following laboratory analyses were still in progress during the preparation of this monthly report:

- Laboratory analyses of sediment samples collected for *Pit Specific Sediment Chemistry of CMP 1* in October and November 2013;
- Laboratory analyses of Suspended Solids (SS) samples collected for *Water Quality Monitoring during Dredging Operations of CMP 2* from 18 to 29 November 2013; and
- Laboratory analyses of water samples collected for *Routine Water Quality Monitoring of CMP 1* from 19 October to 30 November 2013.

1.4.2 A summary of field activities conducted are presented in *Annex A*.

#### 1.5 **BRIEF DISCUSSION OF THE MONITORING RESULTS FOR CMP V**

1.5.1 Brief discussion of the monitoring results of *Cumulative Impact Sediment Chemistry Monitoring* conducted in August 2013 is presented in this 15<sup>th</sup> *Monthly Report*. Detailed discussion will be presented in the corresponding *Quarterly Report*.

#### 1.5.2 ***Cumulative Impact Sediment Chemistry of CMP V – August 2013***

1.5.3 Monitoring locations for *Cumulative Impact Sediment Chemistry for CMP V* are shown in *Figure 1.1*. A total of nine monitoring stations were sampled in August 2013.

1.5.4 Analyses of results for the *Cumulative Impact Sediment Chemistry Monitoring* indicated that the concentrations of all metals, except Arsenic, were below the Lower Chemical Exceedance Level (LCEL) in August 2013 (*Figures 1 and 2 of Annex B*). Concentrations of Arsenic in sediments from all stations, except for Near Field stations RNA and RNB and Ma Wan Station, exceeded the LCEL.



Figure 1.1

Cumulative Impacts Sediment Quality Monitoring Stations for CMPV

File: T:\GIS\CONTRACT\0103262\mxd\CMPV\0103262\_SQMS\_cum impact.mxd  
Date: 12/12/2013

- 1.5.5 Whilst the average concentration of Arsenic in the Earth's crust is generally ~2mg/kg, significantly higher Arsenic concentrations (median = 14 mg/kg) have been recorded in Hong Kong's onshore sediments <sup>(1)</sup>. It is presumed that the natural concentrations of Arsenic are similar in onshore and offshore sediments <sup>(2)</sup>, and relatively high Arsenic levels may thus occur throughout Hong Kong. Therefore, the LECL exceedances of Arsenic are unlikely to be caused by the disposal operations at CMP Va but rather as a result of naturally occurring deposits. The slight exceedances of the LCEL for the Arsenic do not necessarily indicate any unacceptable impacts to sediment quality caused by disposal operation at CMP Va.
- 1.5.6 The concentration of Total Organic Carbon (TOC) shows variation amongst stations (*Figure 3 of Annex B*). Tributyltin (TBTs) were recorded in sediment samples from all stations and Ma Wan station was recorded with a higher concentration (*Figure 4 of Annex B*). Concentrations of Total Polychlorinated Biphenyls (PCBs), Low and High Molecular Weight Polycyclic aromatic hydrocarbons (Low and High MW PAHs), total Dichloro-diphenyl-trichloroethane (DDT) and 4,4'-Dichloro-diphenyl-dichloroethylene (4,4'-DDE) were recorded below the limit of detection at all the stations.
- 1.5.7 Overall, there is no evidence indicating any unacceptable environmental impacts to sediment quality as a result of the contaminated mud disposal operations at CMP Va during this monthly period.

## **1.6 BRIEF DISCUSSION OF THE MONITORING RESULTS FOR SB CMPS**

- 1.6.1 Brief discussion of the monitoring results of *Pit Specific Sediment Chemistry of CMP 1* conducted in September 2013, *Impact Water Quality Monitoring during Dredging Operations of CMP 2* conducted from 30 October to 15 November 2013 and *Water Column Profiling* conducted in November 2013 is presented in this *15<sup>th</sup> Monthly Report*. Detailed discussion will be presented in the corresponding *Quarterly Report*.
- 1.6.2 ***Pit Specific Sediment Chemistry of CMP 1 - September 2013***
- 1.6.3 Monitoring locations for Pit Specific Sediment Chemistry for CMP 1 are shown in *Figure 1.2*. A total of six monitoring stations were sampled in September 2013.
- 1.6.4 The concentrations of all the metals except Arsenic complied with the LCEL at all stations in September 2013 (*Figures 5 and 6 of Annex B*). Concentrations of Arsenic exceeded the LCEL at all stations except Active Pit station SB-NPAB (*Figures 5 and 6 of Annex B*).

(1) Sewell RJ (1999) *Geochemical Atlas of Hong Kong*. Geotechnical Engineering Office, Government of the Hong Kong Special Administrative Region

(2) Whiteside PGD (2000) Natural geochemistry and contamination of marine sediments in Hong Kong. In: *The Urban Geology of Hong Kong* (ed Page A & Reels SJ). Geological Society of Hong Kong Bulletin No. 6, p109-121




Figure 1.2

Pit Specific Sediment Quality Monitoring Stations for South Brothers Facility

- 1.6.5 As discussed in *Section 1.5.5* above, relatively high natural levels of Arsenic are present in Hong Kong's marine sediments and hence the slight LCEL exceedances of Arsenic do not necessarily indicate any adverse impacts to sediment quality caused by disposal operation at CMP 1.
- 1.6.6 TOC concentration indicated variations amongst the stations in September 2013 (*Figure 7 of Annex B*). TBT concentrations were found to be higher at Active Pit Station SB-NPAB and Near Pit Station SB-NNAB (*Figure 8 of Annex B*) in September 2013.
- 1.6.7 Low and High MW PAHs concentrations were recorded below the limit of reporting at all stations except for High MW PAHs concentration at Active Pit station SB-NPAB in September 2013 (*Figure 9 of Annex B*).
- 1.6.8 Total DDT, 4,4'-DDE and Total PCBs were recorded below the limit of reporting at all the stations in September 2013.
- 1.6.9 Active Pit station SB-NPAB is located within CMP 1 which was receiving contaminated mud during the reporting period. Therefore, the higher concentrations of contaminants (including metals and organic contaminants) recorded at the Active Pit station only are not considered as indicating any dispersal of contaminated mud from CMP 1. Nevertheless, detailed analysis will be presented in the *Quarterly Report* to reveal any trend of increasing sediment contaminant concentrations towards CMP 1.
- 1.6.10 Overall, there is no evidence indicating any unacceptable environmental impacts to sediment quality as a result of the contaminated mud disposal operations at CMP 1 during this monthly period.
- 1.6.11 *Impact Water Quality Monitoring during Dredging Operations of CMP 2 - 30 October to 15 November 2013***
- 1.6.12 Monitoring data collected for CMP 2 from 30 October to 15 November 2013 are presented in this monthly report. Detailed discussion will be presented in the corresponding *Quarterly Report*.
- 1.6.13 *Impact Water Quality Monitoring during Dredging Operations of CMP 2* (i.e. from 30 October to 15 November 2013) was conducted three times per week for a total of eight (8) sampling days. On each survey day, sampling was conducted during both mid-ebb and mid-flood tides at two Reference (Upstream) stations upstream and five Impact (Downstream) stations downstream of the dredging operations at CMP 2. Monitoring was also conducted at five Sensitive Receiver Stations (Ma Wan, Shum Shui Kok, Tai Mo To and Tai Ho Bay). A total of twelve stations were monitored and locations of the sampling stations are shown in *Figure 1.3*.




Figure 1.3

Indicative Dredging Impact Sampling Stations for South Brothers Facility

Note: The locations of sampling stations will be determined on site based on current direction and position of dredging activities.

File: T:\GIS\CONTRACT\0175086\Mxd\CMPV2\0175086\_Indicative\_Dredging\_Impact.mxd  
Date: 30/12/2013

Environmental  
Resources  
Management



1.6.14 Monitoring results from 30 October to 15 November 2013 are presented in *Table C1 of Annex C*. Daily dredging record of the reporting period is presented in *Annex D*. Levels of DO, Turbidity and SS generally complied with the Action and Limit Levels (see *Table C2 of Annex C* for details) set in the Baseline Monitoring Report <sup>(1)</sup>, except for the following occasions of exceedances shown in *Table 1.1* below.

**Table 1.1** *Details of exceedances recorded at SB CMP 2 in October/November 2013*

Date	Tide	Parameter	Station	Type
30 October 2013	Mid-Flood	Turbidity	DS5	Limit
		SS	DS5	Action
1 November 2013	Mid-Ebb	Turbidity	DS1	Action
		SS	DS1	Action
	Mid-Flood	SS	DS1	Action
		SS	DS3	Action
5 November 2013	Mid-Flood	SS	DS3	Action
		SS	DS4	Action
7 November 2013	Mid-Flood	Turbidity	DS1	Limit
		SS	DS1	Limit
		SS	DS2	Action
		SS	DS3	Action
		SS	DS4	Action
		SS	WSR45C	Action
11 November 2013	Mid-Flood	SS	DS4	Action
13 November 2013	Mid-Flood	SS	DS3	Action
		SS	DS5	Action
15 November 2013	Mid-Flood	SS	WSR46	Action

1.6.15 It should be noted that the exceedances on 30 October 2013 and 5, 11, 13 and 15 November 2013 (mid-flood tide) were recorded at stations which are located further away from the works area when compared to station DS1 at which the levels of SS and Turbidity did not exceed the Action and Limit Levels during the same tidal period on the same day. As such, these recorded exceedances are not likely to be caused by the dredging works at CMP 2.

1.6.16 Linear Regression was conducted to determine any significant spatial trend of SS levels recorded at stations DS1 to DS4 during the mid-flood tide on 7 November 2013. The results of the statistical analysis did not indicate any significant spatial trend of increasing SS levels with proximity to the dredging operations (i.e.  $r^2$  value < 0.6). As such, there did not appear to be any evidence of unacceptable water quality impact as a result of the dredging operations at the CMP 2 although exceedances were recorded during the mid-flood tide on 7 November 2013.

(1) ERM (2012) Baseline Monitoring Report. Environmental Monitoring and Audit for Contaminated Mud Pits to the South of the Brothers and at East Sha Chau (2012-2017) - Investigation. Agreement No. CE 23/2012(EP). Submitted to EPD in October 2012.

- 1.6.17 Exceedances at DS1 and other stations were also detected on 1 November (mid-ebb and mid-flood). However, these exceedances did not indicate any trend of increasing SS or Turbidity levels toward the dredging operations. Instead, high levels of Turbidity and SS and low levels of DO were occasionally recorded during baseline monitoring which are considered to be sporadic events and characteristic of water quality in this area of Hong Kong. Therefore, the Action and Limit Level exceedances may be caused by natural background variation in water quality of the area.
- 1.6.18 Overall, the results indicated that the dredging operations at CMP 2 did not appear to cause any unacceptable deterioration in water quality during this reporting period. Therefore, no further mitigation measures, except for those recommended in the Environmental Permit (EP-427/2011/A), are considered necessary for the dredging operations.
- 1.6.19 Water Column Profiling for CMP 1 – November 2013**
- In-situ Measurements*
- 1.6.20 Water Column Profiling was undertaken at a total of two sampling stations (Upstream and Downstream stations) in November 2013. The water quality monitoring results for November 2013 have been assessed for compliance with the Water Quality Objectives (WQOs) set by Environmental Protection Department (EPD). This consists of a review of the EPD routine water quality monitoring data for the dry season period (November to March) of 2003-2012 from stations in the Northwestern Water Control Zone, where the CMPs are located. For Salinity, the average value obtained from the Upstream station was used for the basis as the WQO. Graphical presentation of the monitoring results is provided in *Annex B*.
- 1.6.21 Analyses of results for November 2013 indicated that levels of Salinity, pH and DO complied with the WQOs at both Upstream and Downstream stations (*Figures 10-12 of Annex B*). DO and Turbidity complied with the Action and Limit Levels set in the *EM&A Manual* <sup>(1)</sup>.
- Laboratory Measurements for Suspended Solids (SS)*
- 1.6.22 Analyses of data obtained in November 2013 indicated that the SS levels at Downstream and Upstream stations complied the WQO (*Figure 13 of Annex B*). In addition, SS levels at all stations complied with the Action and Limit Levels set in the *EM&A Manual*.
- 1.6.23 Overall, the results indicated that the mud disposal operation at CMP 1 did not appear to cause any deterioration in water quality during this reporting period.

(1) ERM (2009). Draft Second Review of the EM&A Manual. Prepared for CEDD for EM&A for Contaminated Mud Pit at Sha Chau (2009-2013) – Investigation Agreement No. CE 4/2009 (EP).

**1.7**                    **ACTIVITIES SCHEDULED FOR THE NEXT MONTH**

- 1.7.1                    *Pit Specific Sediment Chemistry, Cumulative Impact Sediment Chemistry, and Water Column Profiling* for CMP 1 as well as *Impact Water Quality Monitoring during Dredging Operations* for CMP 2 will be conducted in the next monthly period of December 2013.
- 1.7.2                    *Water Quality Monitoring during Capping* for CMP IVc and CMP V and *Benthic Recolonisation Studies* for CMP IV will be conducted in the next monthly period of December 2013.
- 1.7.3                    The sampling schedule is presented in *Annex A*.

**1.8**                    **STUDY PROGRAMME**

- 1.8.1                    A summary of the Study programme is presented in *Annex E*.

Annex A

## Sampling Schedule

Annex A1 - East of Sha Chau Environmental Monitoring and Audit Sampling Schedule for CMP IV (January 2012 - December 2013)

		2012												2013											
<b>Tissue/ Whole Body Sampling</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Near-Pit Stations	INA		*																						
	INB		*																						
Reference North	TNA		*																						
	TNB		*																						
Reference South	TSA		*																						
	TSB		*																						
<b>Demersal Trawling</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Near Pit Stations	INA 1-5		*	*																					
	INB 1-5		*	*																					
Reference North	TNA 1-5		*	*																					
	TNB 1-5		*	*																					
Reference South	TSA 1-5		*	*																					
	TSB 1-5		*	*																					
<b>Capping</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<i>Ebb Tide</i>																									
Impact Station Downcurrent	IPE1		*				*	*				*	*		*				*	*				*	*
	IPE2		*				*	*				*	*		*				*	*				*	*
	IPE3		*				*	*				*	*		*				*	*				*	*
	IPE4		*				*	*				*	*		*				*	*				*	*
	PFC1		*				*	*				*	*		*				*	*				*	*
Intermediate Station Downcurrent	INE1		*				*	*				*	*		*				*	*				*	*
	INE2		*				*	*				*	*		*				*	*				*	*
	INE3		*				*	*				*	*		*				*	*				*	*
	INE4		*				*	*				*	*		*				*	*				*	*
	INE5		*				*	*				*	*		*				*	*				*	*
Reference Station Upcurrent	RFE1		*				*	*				*	*		*				*	*				*	*
	RFE2		*				*	*				*	*		*				*	*				*	*
	RFE3		*				*	*				*	*		*				*	*				*	*
	RFE4		*				*	*				*	*		*				*	*				*	*
	RFE5		*				*	*				*	*		*				*	*				*	*
<i>Flood Tide</i>																									
Impact Station Downcurrent	INF1		*				*	*				*	*		*				*	*				*	*
	PFC2		*				*	*				*	*		*				*	*				*	*
	INF3		*				*	*				*	*		*				*	*				*	*
Intermediate Station Downcurrent	IPF1		*				*	*				*	*		*				*	*				*	*
	IPF2		*				*	*				*	*		*				*	*				*	*
	IPF3		*				*	*				*	*		*				*	*				*	*
Reference Station Upcurrent	RFF1		*				*	*				*	*		*				*	*				*	*
	RFF2		*				*	*				*	*		*				*	*				*	*
	RFF3		*				*	*				*	*		*				*	*				*	*
<b>Water Column Profiling</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Plume Stations	WCP1		*																						
	WCP2		*																						
<b>Benthic Recolonisation Studies</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Capped Contaminated Mud Pits III																									
CPA	1 grab per station								*																
CPB	1 grab per station								*																
CPC	1 grab per station								*																
Reference Stations																									
RBA	1 grab per station								*																
RBB	1 grab per station								*																
RBC	1 grab per station								*																

\*n = Number of replicates depends on field catch or parameters

Light Blue = Sampling completed  
Yellow = Sampling to be completed



		2012												2013												2014	
<b>Routine Water Quality Monitoring</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
<i>Ebb Tide</i>																											
Impact Station	ESC-IPE1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
	ESC-IPE2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
	ESC-IPE3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
	ESC-IPE4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
	ESC-IPE5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
Intermediate Station	ESC-INE1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-INE2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-INE3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-INE4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-INE5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Reference Station	ESC-RFE1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-RFE2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-RFE3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-RFE4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-RFE5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Ma Wan Station	MW1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
<i>Flood Tide</i>																											
Impact Station	ESC-IPF1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-IPF2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	ESC-IPF3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Intermediate Station	ESC-INF1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
	ESC-INF2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
	ESC-INF3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
Reference Station	ESC-RFF1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
	ESC-RFF2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
	ESC-RFF3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
Ma Wan Station	MW1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		
<b>Water Column Profiling</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Plume Stations	WCP1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	WCP2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
<b>Benthic Recolonisation Studies</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Capped Contaminated Mud Pits IVa-c																											
Reference Stations	ESC-CPA							*				*								*				*			
	ESC-CPB							*				*								*				*			
	ESC-CPC							*				*								*				*			
	ESC-RBA							*				*								*				*			
	ESC-RBB							*				*								*				*			
	ESC-RBC							*				*								*				*			
<b>Impact Monitoring for Dredging</b>		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Upstream/Reference Stations	US1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	US2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Downstream/Impact Stations	DS1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	DS2	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	DS3	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	DS4	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
	DS5	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	
Ma Wan Station	MW1	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*		

 Sampling completed  
 Sampling to be completed



Annex A3 - Environmental Monitoring and Audit Sampling Schedule for South of The Brothers (July 2012 - December 2017)

			2012					2013					2014					2015					2016					2017																																																																	
			J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																									
<b>Cumulative Impact Sediment Chemistry</b>																																																																																													
Near-field Stations	SB-RNA	4 times per year																																																																																											
	SB-RNB	4 times per year																																																																																											
Mid-field Stations	SB-RMA	4 times per year																																																																																											
	SB-RMB	4 times per year																																																																																											
Far-Field Stations	SB-RFA	4 times per year																																																																																											
	SB-RFB	4 times per year																																																																																											
Capped Pit Stations	SB-RCA	4 times per year																																																																																											
	SB-RCB	4 times per year																																																																																											
Sensitive Receiver Stations	MW1	4 times per year																																																																																											
	THB1	4 times per year																																																																																											
	THB2	4 times per year																																																																																											
<b>Sediment Toxicity Tests</b>																																																																																													
<b>SB CMP 1 Active</b>																																																																																													
Reference	SB-TRA	2 times per year																																																																																											
	SB-TRB	2 times per year																																																																																											
Near-Field	SB-TAA	2 times per year																																																																																											
	SB-TAB	2 times per year																																																																																											
Sensitive Receiver Stations	MW1	2 times per year																																																																																											
	THB1	2 times per year																																																																																											
	THB2	2 times per year																																																																																											
<b>SB CMP 2 Active</b>																																																																																													
Reference	SB-TRA	2 times per year																																																																																											
	SB-TRB	2 times per year																																																																																											
Near-Field	SB-TBA	2 times per year																																																																																											
	SB-TBB	2 times per year																																																																																											
Sensitive Receiver Stations	MW1	2 times per year																																																																																											
	THB1	2 times per year																																																																																											
	THB2	2 times per year																																																																																											
<b>Tissue/ Whole Body Sampling</b>																																																																																													
Near-Pit Stations	SB-INA	2 times per year																																																																																											
	SB-INB	2 times per year																																																																																											
Reference North	TNA	2 times per year																																																																																											
	TNB	2 times per year																																																																																											
Reference South	TSA	2 times per year																																																																																											
	TSB	2 times per year																																																																																											
<b>Demersal Trawling</b>																																																																																													





Annex B

## Graphs of Monitoring Results

**Cumulative Impact Sediment Chemistry for Metal Contaminants at CMP V  
August 2013**




Figure 1: Concentration of Metals (Cr, Cu, Ni, Pb, Zn, As; mean +SD) in sediment samples collected for Cumulative Impact Sediment Chemistry Monitoring for CMP V in August 2013

**Cumulative Impact Sediment Chemistry for Metal Contaminants at CMP V  
August 2013**




Figure 2: Concentration of Metals (Cd, Hg, Ag; mean +SD) in sediment samples collected for Cumulative Impact Sediment Chemistry Monitoring for CMP V in August 2013.




Figure 3: Concentration of Total Organic Carbon (mg/kg dry weight; mean +SD) in sediment samples collected for Cumulative Impact Sediment Chemistry Monitoring for CMP V in August 2013.




Figure 4: Concentration of Tributyltin ( $\mu\text{g TBT/kg}$ ; mean +SD) in sediment samples collected for Cumulative Impact Sediment Chemistry Monitoring for CMP V in August 2013.




Figure 5: Concentration of Metals (Cr, Cu, Ni, Pb, Zn, As; mean +SD) in sediment samples collected from Pit Specific Sediment Chemistry Monitoring for CMP 1 in September 2013.




Figure 6: Concentration of Metals (Cd, Hg, Ag; mean +SD) in sediment samples collected from Pit Specific Sediment Chemistry Monitoring for CMP 1 in September 2013.

**Pit Specific Sediment Chemistry for Total Organic Carbon (TOC) at CMP 1  
September 2013**




Figure 7: Concentration of Total Organic Carbon (mg/kg dry weight; mean +SD) in sediment samples collected from Pit Specific Sediment Chemistry Monitoring for CMP 1 in September 2013.

**Pit Specific Sediment Chemistry for Tributyltin (TBT) at CMP 1 in September 2013**




Figure 8: Concentration of Tributyltin (µg TBT/kg; mean +SD) in sediment samples collected from Pit Specific Sediment Chemistry Monitoring of CMP 1 in September 2013.

**Pit Specific Sediment Chemistry for Low and High Molecular Weight Polycyclic Aromatics Hydrocarbons (PAHs) at CMP 1 in September 2013**




Figure 9: Concentration of Low and High Molecular Weight Polycyclic Aromatics Hydrocarbons (PAHs) ( $\mu\text{g}/\text{kg}$ ; mean +SD) in sediment samples collected from Pit Specific Sediment Chemistry Monitoring for CMP 1 in September 2013.

Source: H:\Team\EM\GMS Projects\0175086 CEDD EM&A for South Brothers\02 Deliverable\07 CMP Monthly Report\15th (November 2013)

Date: 13/12/13

**Environmental  
Resources  
Management**






Figure 10: Turbidity and pH (mean + SD) recorded during Water Column Profiling for disposal operations at CMP 1 in November 2013.




Figure 11: Dissolved Oxygen (mean + SD) recorded during Water Column Profiling for disposal operations at CMP 1 in November 2013.

Source: H:\Team\EM\GMS Projects\0175086 CEDD EM&A for South Brothers\02 Deliverable\07 CMP Monthly Report\15th (November 2013)

Date: 13/11/13

**Environmental  
Resources  
Management**






Figure 12: Salinity and Temperature (mean + SD) recorded during Water Column Profiling for disposal operations at CMP 1 in November 2013.




Figure 13: Suspended Solids (mean + SD) recorded during Water Column Profiling for disposal operations at CMP 1 in November 2013.

Source: H:\Team\EM\GMS Projects\0175086 CEDD EM&A for South Brothers\02 Deliverable\07 CMP Monthly Report\15th (November 2013)

Date: 13/11/13

**Environmental  
Resources  
Management**



Annex C

Results of Impact  
Monitoring during  
Dredging Operations of  
CMP 2 in October and  
November 2013

**Table C1** *Summary Table of DO, Turbidity and SS Levels Recorded in October and November 2013*

Sampling Date	Tidal Period	Station	Average DO Levels (mg/L)		Average Turbidity Level (NTU)	Average SS Level (mg/L)
			Bottom	Surface and Mid Depth		
2013/10/30	Mid-Ebb	DS1	7.39	7.45	10.15	14.50
		DS2	7.47	7.58	4.50	4.67
		DS3	7.09	7.42	5.20	5.78
		DS4	6.85	7.27	7.19	8.56
		DS5	6.48	7.22	6.06	5.11
		US1	7.83	7.85	5.89	7.83
		US2	8.01	8.24	11.18	14.83
		MW1	5.77	5.83	3.43	3.00
		THB1	8.00	8.03	5.73	6.00
		THB2	-	6.83	10.11	3.00
		WSR45C	6.11	7.19	4.69	3.89
		WSR46	7.15	7.59	7.95	8.44
	Mid-Flood	DS1	8.14	8.55	11.63	15.33
		DS2	9.05	9.21	6.42	7.33
		DS3	9.27	9.30	7.71	14.50
		DS4	9.53	9.68	8.05	15.67
		DS5	8.98	8.91	38.28	34.33
		US1	8.01	8.76	5.29	6.50
		US2	7.95	8.43	5.40	9.22
		MW1	6.03	6.09	4.61	12.67
		THB1	8.57	9.14	10.57	20.00
		THB2	-	8.42	16.66	14.00
		WSR45C	6.74	7.68	6.99	15.89
		WSR46	7.48	7.85	5.90	10.67
2013/11/01	Mid-Ebb	DS1	7.99	8.19	27.55	26.00
		DS2	7.98	8.54	6.25	8.50
		DS3	7.50	8.22	4.61	8.89
		DS4	7.08	8.32	4.97	5.22
		DS5	7.30	8.25	4.71	5.56
		US1	8.52	9.51	8.71	12.17
		US2	8.81	9.58	7.25	8.50
		MW1	6.22	6.28	5.31	8.56
		THB1	9.06	9.18	6.80	9.17
		THB2	-	7.54	7.68	5.33
		WSR45C	6.60	8.40	4.72	7.22
		WSR46	7.60	8.41	5.85	7.22
	Mid-Flood	DS1	8.84	9.90	21.93	22.17
		DS2	9.68	10.97	7.16	9.67
		DS3	9.64	10.46	16.47	22.67
		DS4	9.90	10.11	8.63	11.17
		DS5	10.06	10.22	6.84	8.22
		US1	9.45	9.48	6.16	8.00
		US2	8.51	9.71	5.88	6.50
		MW1	6.67	7.03	7.04	11.67
		THB1	9.80	9.95	5.19	8.67
		THB2	-	8.30	4.94	7.00
		WSR45C	6.80	8.64	10.31	13.56

Sampling Date	Tidal Period	Station	Average DO Levels (mg/L)		Average Turbidity Level (NTU)	Average SS Level (mg/L)
			Bottom	Surface and Mid Depth		
		WSR46	7.80	8.11	12.07	13.56
2013/11/5	Mid-Ebb	DS1	6.64	6.76	9.89	13.44
		DS2	6.70	6.81	7.86	11.22
		DS3	6.57	6.69	13.12	21.00
		DS4	6.54	6.63	12.22	15.56
		DS5	6.54	6.65	12.14	16.00
		US1	6.57	6.79	12.85	13.33
		US2	6.64	6.86	13.39	16.33
		MW1	6.07	6.14	9.47	11.11
		THB1	6.54	6.78	9.00	9.00
		THB2	-	6.02	10.72	5.33
	WSR45C		6.25	6.51	16.02	20.11
	WSR46		6.57	6.65	16.62	18.22
	Mid-Flood	DS1	6.46	6.46	11.73	19.67
		DS2	6.40	6.44	11.58	17.83
		DS3	6.46	6.48	17.79	26.83
		DS4	6.49	6.49	16.22	26.00
		DS5	6.36	6.39	14.13	19.33
		US1	6.47	6.47	10.31	10.67
		US2	6.42	6.44	10.58	13.00
		MW1	6.22	6.24	12.79	16.00
THB1		6.58	6.48	11.24	14.50	
THB2		-	5.87	5.32	6.67	
WSR45C		6.61	6.55	12.73	16.78	
WSR46		6.63	6.66	10.35	13.22	
2013/11/7	Mid-Ebb	DS1	6.48	6.48	11.23	11.83
		DS2	6.36	6.40	8.10	6.89
		DS3	6.18	6.36	9.68	10.00
		DS4	6.13	6.24	11.45	13.00
		DS5	6.14	6.20	12.60	14.22
		US1	6.43	6.71	11.83	13.50
		US2	6.60	6.71	10.01	8.00
		MW1	5.97	5.99	8.60	10.00
		THB1	6.29	6.33	10.65	9.67
		THB2	-	6.14	10.72	9.33
	WSR45C		5.96	6.19	9.01	10.67
	WSR46		6.25	6.33	13.01	14.11
	Mid-Flood	DS1	6.16	6.17	75.90	120.67
		DS2	6.18	6.19	20.39	26.83
		DS3	6.20	6.22	24.20	28.67
		DS4	6.15	6.17	22.21	28.17
		DS5	6.17	6.16	17.02	18.89
		US1	6.29	6.30	16.02	18.83
		US2	6.29	6.30	12.83	14.67
		MW1	5.93	5.97	18.19	20.44
THB1		6.11	6.12	12.83	17.00	
THB2		-	5.39	6.95	10.67	
WSR45C		6.13	6.17	23.33	29.00	
WSR46		6.25	6.26	10.83	10.89	
2013/11/9	Mid-Ebb	DS1	6.34	6.28	9.68	12.50
		DS2	6.24	6.25	7.62	8.44

Sampling Date	Tidal Period	Station	Average DO Levels (mg/L)		Average Turbidity Level (NTU)	Average SS Level (mg/L)
			Bottom	Surface and Mid Depth		
		DS3	5.97	6.14	8.64	10.44
		DS4	5.93	6.13	6.66	8.89
		DS5	5.94	6.11	6.05	7.33
		US1	6.44	6.43	7.91	8.67
		US2	6.47	6.47	11.10	15.67
		MW1	5.93	5.94	6.07	7.67
		THB1	6.62	6.63	7.06	8.50
		THB2	-	6.58	7.28	7.00
		WSR45C	5.95	6.10	7.03	9.56
		WSR46	6.32	6.34	16.11	19.67
	Mid-Flood	DS1	6.38	6.40	7.90	9.17
		DS2	6.47	6.48	7.15	8.17
		DS3	6.44	6.47	13.92	16.00
		DS4	6.42	6.47	11.74	13.78
		DS5	6.47	6.47	13.88	16.17
		US1	6.37	6.38	9.40	10.33
		US2	6.34	6.38	8.30	9.17
		MW1	5.82	5.86	9.27	11.44
		THB1	6.29	6.37	9.09	12.00
		THB2	-	5.80	10.78	11.00
		WSR45C	6.05	6.09	8.99	11.56
		WSR46	6.18	6.23	10.76	15.22
2013/11/11	Mid-Ebb	DS1	6.37	6.36	16.04	18.67
		DS2	6.29	6.31	14.07	14.00
		DS3	6.30	6.32	5.97	7.11
		DS4	6.06	6.23	5.18	5.89
		DS5	5.97	6.15	5.62	7.89
		US1	6.51	6.50	8.81	10.83
		US2	6.48	6.49	9.71	12.50
		MW1	5.85	5.86	4.75	7.56
		THB1	6.47	6.46	7.03	7.67
		THB2	-	6.42	5.75	7.00
		WSR45C	6.01	6.12	5.05	6.22
		WSR46	6.34	6.41	6.26	6.22
	Mid-Flood	DS1	6.56	6.57	13.18	18.83
		DS2	6.58	6.58	10.21	11.83
		DS3	6.64	6.63	10.70	16.00
		DS4	6.70	6.70	16.37	22.33
		DS5	6.60	6.60	15.26	20.78
		US1	6.52	6.51	7.46	10.00
		US2	6.36	6.37	8.47	9.67
		MW1	5.96	6.00	6.34	9.22
		THB1	6.44	6.44	8.56	12.17
		THB2	-	-	-	-
		WSR45C	6.24	6.28	5.91	10.00
		WSR46	6.26	6.37	9.27	13.22
2013/11/13	Mid-Ebb	DS1	6.29	6.30	4.71	7.50
		DS2	6.32	6.32	5.31	6.78
		DS3	6.29	6.30	6.60	7.44
		DS4	6.26	6.29	6.37	7.44
		DS5	6.15	6.32	5.92	8.44

Sampling Date	Tidal Period	Station	Average DO Levels (mg/L)		Average Turbidity Level (NTU)	Average SS Level (mg/L)
			Bottom	Surface and Mid Depth		
		US1	6.45	6.50	6.89	7.67
		US2	6.48	6.53	13.46	17.00
		MW1	5.86	5.91	4.72	6.78
		THB1	6.27	6.42	7.58	9.33
		THB2	-	6.00	10.78	9.00
		WSR45C	5.98	6.16	5.54	7.78
		WSR46	6.24	6.36	6.00	7.00
	Mid-Flood	DS1	6.62	6.65	5.50	7.50
		DS2	6.69	6.70	5.73	8.17
		DS3	6.55	6.57	14.62	21.83
		DS4	6.58	6.58	10.26	16.17
		DS5	6.53	6.53	21.50	28.11
		US1	6.47	6.50	5.62	8.17
		US2	6.32	6.41	7.91	9.33
		MW1	6.07	6.11	6.95	8.89
		THB1	6.53	6.62	7.25	10.50
		THB2	-	6.63	8.82	9.33
		WSR45C	6.36	6.52	9.44	12.56
		WSR46	6.23	6.44	13.10	15.22
2013/11/15	Mid-Ebb	DS1	6.54	6.57	7.52	7.50
		DS2	6.44	6.58	7.20	5.67
		DS3	6.46	6.65	6.36	4.11
		DS4	6.26	6.54	7.33	10.00
		DS5	6.27	6.51	5.92	8.33
		US1	6.80	6.81	9.88	19.00
		US2	6.73	6.73	10.24	12.00
		MW1	5.94	5.99	5.41	6.89
		THB1	6.49	6.44	8.23	6.67
		THB2	-	6.67	15.32	6.00
		WSR45C	5.92	6.13	6.28	6.89
		WSR46	6.24	6.44	7.82	8.56
	Mid-Flood	DS1	6.57	6.64	7.52	7.33
		DS2	6.44	6.52	9.18	11.00
		DS3	6.49	6.50	19.22	17.83
		DS4	6.58	6.59	13.32	15.83
		DS5	6.54	6.64	8.21	7.78
		US1	6.51	6.58	7.07	7.00
		US2	6.34	6.50	8.89	7.67
		MW1	5.95	5.99	7.78	6.44
		THB1	6.58	6.60	7.45	10.33
		THB2	-	6.36	8.78	11.33
		WSR45C	5.97	6.23	11.03	20.33
		WSR46	6.13	6.34	13.54	24.56

Notes:

1. Please refer to Table B2 below for the Action and Limit Levels for dredging activities.
2. Cell shaded yellow indicated value exceeding the Action Level criteria.
3. Cell shaded red indicated value exceeding the Limit Level criteria.
4. Only mid-depth water was sampled at Station THB2 because water depth was less than 3m.
5. Sampling at THB2 was cancelled at mid-flood tide due to adverse weather condition on 11 November 2013.

**Table C2 Action and Limit Levels of Water Quality for Dredging, Backfilling and Capping Activities**

<b>Parameter</b>	<b>Action Level</b>	<b>Limit Level</b>
Dissolved Oxygen (DO) <sup>(1)</sup>	<u>Surface and Mid-depth</u> <sup>(2)</sup> The average of the impact, WSR 45C and WSR 46 station readings are < 5%-ile of baseline data for surface and middle layer = <b>4.32 mg L<sup>-1</sup></b>  and  Significantly less than the reference stations mean DO (at the same tide of the same day)	<u>Surface and Mid-depth</u> <sup>(2)</sup> The average of the impact, WSR 45C and WSR 46 station readings are < <b>4 mg L<sup>-1</sup></b>  and  Significantly less than the reference stations mean DO (at the same tide of the same day)
	<u>Bottom</u> The average of the impact, WSR 45C and WSR 46 station readings are < 5%-ile of baseline data for bottom layers = <b>3.12 mg L<sup>-1</sup></b>  and  Significantly less than the reference stations mean DO (at the same tide of the same day)	<u>Bottom</u> The average of the impact station, WSR 45C and WSR 46 readings are < <b>2 mg L<sup>-1</sup></b>  and  Significantly less than the reference stations mean DO (at the same tide of the same day)
Depth-averaged Suspended Solids (SS) <sup>(3) (4)</sup>	The average of the impact, WSR 45C and WSR 46 station readings are > 95%-ile of baseline data for depth average = <b>21.60 mg L<sup>-1</sup></b>  and  120% of control station's SS at the same tide of the same day	The average of the impact, WSR 45C and WSR 46 station readings are > 99%-ile of baseline data for depth average = <b>40.10 mg L<sup>-1</sup></b>  and  130% of control station's SS at the same tide of the same day
Depth-averaged Turbidity (Tby) <sup>(3) (4)</sup>	The average of the impact, WSR 45C and WSR 46 station readings are > 95%-ile of baseline data = <b>25.04 NTU</b>  and  120% of control station's Tby at the same tide of the same day	The average of the impact, WSR 45C and WSR 46 station readings are > 99%-ile of baseline data = <b>32.68 NTU</b>  and  130% of control station's Tby at the same tide of the same day

**Notes:**

- (1) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (2) The Action and Limit Levels for DO for Surface & Middle layers were calculated from the combined pool of baseline surface layer data and baseline middle layer data.
- (3) "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- (4) For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Annex D

## Dredging Record for CMP 2 in November 2013

Table D1 Dredging Record at SB CMP 2 in November 2013

Date	Daily Dredging Volume (m <sup>3</sup> )	Weekly Dredging Volume (m3)
01-Nov-2013	6,500	37,050
02-Nov-2013	5,850	30,550
03-Nov-2013	5,200	25,350
04-Nov-2013	6,500	22,750
05-Nov-2013	5,200	18,200
06-Nov-2013	5,850	13,000
07-Nov-2013	1,950	7,150
08-Nov-2013	0	5,200
09-Nov-2013	650	5,200
10-Nov-2013	2,600	8,450
11-Nov-2013	1,950	9,750
12-Nov-2013	0	11,050
13-Nov-2013	0	16,250
14-Nov-2013	0	20,150
15-Nov-2013	0	28,600
16-Nov-2013	3,900	33,150
17-Nov-2013	3,900	37,700
18-Nov-2013	3,250	44,200
19-Nov-2013	5,200	52,650
20-Nov-2013	3,900	59,150
21-Nov-2013	8,450	60,450
22-Nov-2013	4,550	58,500
23-Nov-2013	8,450	61,100
24-Nov-2013	10,400	63,050
25-Nov-2013	11,700	52,650
26-Nov-2013	11,700	40,950
27-Nov-2013	5,200	29,250
28-Nov-2013	6,500	24,050
29-Nov-2013	7,150	17,550
30-Nov-2013	10,400	10,400

Annex E

## Study Programme

